



# IQALUIT AQUATIC CENTRE PROJECT

## *Piqutivut-Building Our Capital*

---

### PROJECT MILESTONES

### COMPLETION DATE

1.	City Council identifies Aquatic Centre as a top priority project	November, 2009
2.	RFP issued for Feasibility Study and Business Plan for new City of Iqaluit facilities	April 16, 2010
3.	Contract for Feasibility Study and Business Planning awarded to FSC Architects and Engineers	June 21, 2010
4.	Council approves Phase 1 of the "Piqutivut-Building our Capital Project" motion #11-167	May 10, 2011
5.	Council approves REACH Sponsorship Program to be administered through the REACH fundraising Campaign motion#11-236	July 26, 2011
6.	Piqutivut-Building Our Capital Feasibility Study and Business Planning Reports	Project Closeout - November 2012
7.	Ratepayers vote in a referendum To allow the City of Iqaluit to borrow up to \$40 Million for a new Aquatic Centre	October 15, 2012
8.	Aquatic Centre Borrowing bylaw #743 1 <sup>st</sup> and 2 <sup>nd</sup> reading passed	October 9, 2012
9.	Minister of CGS approves borrowing bylaw #743	October 29, 2012
10.	City Council passes Aquatic Centre Borrowing bylaw #743 to borrow up to \$40 Million for a new Aquatic Centre	November 6, 2012
11.	RFP issued for geo-technical survey and foundation recommendations	October 5, 2012
12.	Contract for geo-technical survey and foundation recommendations awarded to EXP.	November 9, 2012
13.	Field work; drilling and sampling for geo-technical study	November 17 & 18
14.	Funding in the amount of \$32,000 approved for the geo-technical survey from CanNor	December 4, 2012
15.	Geo-technical survey and foundation recommendations report completed	February 1, 2012
16.	RFP issued for Project Management Services for the Iqaluit Aquatic Centre	November 8, 2012
17.	Contract for Project Management Services awarded to MHPM Project Managers Inc.	January 10, 2013
18.	RFP Issued for Prime Consultant Services (Design)	February 18, 2013
19.	City Council approves awarding contract for Prime Consultant to Stantec Motion #13-102	April 30, 2013

March 1, 2013

20.	First Reading of Aquatic Centre Borrowing By-law Amendment motion #13-96	April 30, 2013
21.	Second Reading of Aquatic Centre Borrowing By-law Amendment No. 750 motion #13-99	April 30, 2013
22.	Environmental Site Assessment of Aquatic Centre site	June 2013
23.	Council approves schematic design of Aquatic Centre (30% stage of design) and instructs design team to move the next design phase	July 22, 2013
23.	Aquatic Centre Borrowing Bylaw Amendment # 750 approved	April 30, 2013
24.	Aquatic Centre Resolution of Council confirms commitment to the project motion #13-252	August 29,2013
25.	Council gives direction to submit application to the FCM's Green Municipal Program for a low interest loan and grant #13-252	August 29,2013
26.	Environmental site assessment for Aquatic Centre Parking Area	December, 2013
26.	City Council approves Final Design and gives direction to go to tender pending a final financing agreement - motion #13-383	December 16, 2013
27.	Aquatic Centre Development Permit approved- motion #13-387	December 16, 2013
28.	Purchase of Lot 6, Block 7, Plan 3799 for Aquatic Centre parking approved-motion #13-386	December 16, 2013
29.	Financing Agreement Finalized	
30.	Issue Tender for Piling and Construction	TBA
31.	Award Contract for Piling and Construction	TBA
32.	Anticipated Aquatic Centre Grand Opening and Ribbon Cutting	May 2016
33.	Commissioning, Warranty etc.	TBA (1 period year from completion)

March 1, 2013